

# Status of The Basic Facilities & Accelerator Activities at JINR

I.N. Meshkov

**1. *In memory of Academician V.I. Veksler* - the Workshop at JINR  
4-6 March 2002**

## **2. *Basic Facilities in operation***

- 2.1. Nuclotron run**
- 2.2. IBR-2 operation & refurbishment**
- 2.3. Cyclotrons**
- 2.4. Phasotron operation**

## **3. *Projects under development***

- 3.1. DRIBS**
- 3.2. IREN**
- 3.3. LEPTA**
- 3.4. DELSY**

## **4. *Activity in collaboration***

- 4.1. LHC project (CERN)**
- 4.2. CLIC project (CERN)**
- 4.3. Physics of charged particle beams**
- 4.4. Ion sources development**
- 4.5. TESLA Test Facility & X-ray FEL**





*In memory of V. I. Veksler  
(1907 - 1966)*

## Main Seminar Topics

- accelerator construction and development
- detectors development
- main discoveries of the last century
- developments in the theory of particle interactions

### Programme Committee

V. Kadyshevsky *Chairman*  
A. Sissakian  
I. Savin *Co-Chairman*  
A. Malakhov  
V. Kekelidze  
I. Meshkov  
V. Zhabitsky  
A. Lebedev

# International Seminar "Accelerators of Particles and Nuclei: Past, Present and Future." (ISAPAN-02)

**4-6 March 2002, Dubna, Russia**

### Seminar Organizers

- Joint Institute for Nuclear Research (JINR)
- Lebedev Physics Institute of the Russian Academy of Sciences
- Division of Nuclear Physics of the Russian Academy of Sciences
- Ministry of the Russian Federation for Atomic Energy
- Ministry of Industry, Science and Technologies of the Russian Federation

### Sponsored by

- International Scientific Technical Center
- Russian Foundation for Basic Research

### International Advisory Committee

S. Belyaev (Kurchatov Institute, Russia)	S. Ozaki (BNL, USA)
Ts. Baatar (IP, Mongolia)	B. Richter (SLAC, USA)
M. Danilov (ITEP, Russia)	C. Rubbia (CERN, Switzerland)
D. Dazhay (CIAE, China)	A. Rumyantsev (MAE RF, Russia)
L. Evans (CERN, Switzerland)	E. Sessler (LBNL, USA)
He. Edvards (FNAL, USA)	A. Skrinski (RAS, Russia)
V. Glukhikh (Efremov Institute, Russia)	R. Sosnovski (INR, Poland)
M. Kirpichnikov (MIST RF, Russia)	P. Spillantini (INFN, Italy)
O. Krokhin (LPI, Russia)	E. Tamm (LPI, Russia)
A. Hrynkiewicz (INP, Poland)	D. Trines (DESY, Germany)
G. Lambertson (LBNL, USA)	A. Tavkhelidze (GAS, Georgia)
A. Logunov (IHEP, Russia)	A. Wagner (DESY, Germany)
Fr. Lehar (Saclay, France)	A. Vasiliev (MRTI, Russia)
V. Matveev (INR, Russia)	V. Vladimirski (ITEP, Russia)
	M. Witherell (FNAL, USA)

The information about the seminar, JINR and Dubna is available on the web sites: <http://www.jinr.ru> or <http://www.lhe.jinr.ru>  
Contact e-mail address: [savin@sunse.jinr.ru](mailto:savin@sunse.jinr.ru), [plekhanov@jinr.ru](mailto:plekhanov@jinr.ru), [natasha@cv.jinr.ru](mailto:natasha@cv.jinr.ru)



operation  
time table

January	Febr	March	April	May	June	July	August	Septem	Oct	Nov	Decemb	2002
January	Febr	March	April	May	June	July	August	Septem	Oct	Nov	Decemb	2001



**NUCLOTRON**



**U 400** ●




**U 400 M** ●



**IBR-2**



**Phazotron** ●




**IREN**



- facility is in operation

# Basic Facilities Operation 1997 – 2001







## Basic Facilities

# OPERATION OF JINR FACILITIES in 2001

01.01÷ 31.10.2001



## Facilities operating by users' request




■ - planned  
■ - actual  
■ - planned for year 2001

# OPERATION OF JINR FACILITIES


in 2002

01.01 ÷ 31.05.2002

## Basic Facilities



## Facilities operating by users' request



■ - planned  
■ - actual  
■ - planned for year 2002



# Nuclotron

## Break-through at the Nuclotron 2001 - 2002

### OPERATION:

Runs ## 19, 20, 21 (2001) => 1330 h

Run #22 (March 2002) => 632 h

### Main result: Beginning of effective work for experiments:

➤ Run duration enhancement : 450 ==> 865 hours

➤ Extracted beams for experiments :

p	d	<sup>4</sup> He	<sup>7</sup> Li	<sup>10</sup> B	<sup>12</sup> C	<sup>24</sup> Mg	<sup>84</sup> Kr
$3 \cdot 10^{10}$	$2 \cdot 10^{10}$	$8 \cdot 10^8$	$1 \cdot 10^9$	$2 \cdot 10^7$	$1 \cdot 10^9$	$2 \cdot 10^7$	$1 \cdot 10^3$



- **Extracted ion energy  $\cong 5.3 \cdot (Z/A)$  GeV/u**  
**project  $\Rightarrow 12 \cdot (Z/A)$  GeV/u**
- **Extraction efficiency  $\Rightarrow 95\%$**
- **Extracted beam quality and flat top duration increase**
- **Diagnostics development:**  
**Betatron tunes  $\Rightarrow$  measured at injection and at the flat tops**
- **Magnetic system development:**  
 **$B_{\max}$  : achieved  $\Rightarrow 1.5$  T**  
**with the beam  $\Rightarrow 1.2$  T**  
**project  $\Rightarrow 2$  T**
- **Technological maintenance improvement:**  
**Power and material consumption:**  
**Electricity  $\langle P \rangle = 2.4$  MW**  
**Liquid nitrogen 8.33 tons/day**  
**Gaseous helium 76 normal m<sup>3</sup> / day**



***Psychological effect  $\Rightarrow$  the team efficiency enhancement !***




# Coherent betatron oscillation at injection

1,2,3,...,20 – pick up station numbers

11.03.2002







**Beam Transfer Function Method**  
The beam intensity loss at the excitation of  
betatron oscillations  
(two different settings of quads current)



# Nuclotron Machine Development

## Betatron tune measurements

Method	B [kG]	$Q_x$	$Q_z$
Working point			
"First turns"	0.29 <sup>1)</sup>	7.43 ±0.01	7.29 ±0.01
Resonance excitment	2.0	n.2 – n.4 <sup>2)</sup> ±0.01	n.2 – n.4 <sup>2)</sup> ±0.01
Fourier analysis	0.29 <sup>1)</sup>	n.35±0.01 <sup>3)</sup>	n.35±0.01 <sup>3)</sup>
Project point <sup>4)</sup>			
"First turns"	0.29 <sup>1)</sup>	6.85 ±0.01	6.51 ±0.01
Fourier analysis	0.29 <sup>1)</sup>	n.82±0.01 <sup>3)</sup>	n.75±0.01 <sup>3)</sup>

<sup>1)</sup> at injection

<sup>2)</sup> at different quads gradient, fractional part measured




<sup>3)</sup> fractional part measured

<sup>4)</sup> no acceleration is obtained yet because > closed orbit correction is needed (the lack of time!)



# NUCLOTRON RUN # 22

(26.02 – 24.03.2002)



feed back  
"saturation"


The extracted beam intensity  
vs. time:

The signal from ionization chamber in  
the transfer channel,  
one can see the effect of the feedback  
"beam intensity – extraction quads"

B = 8 kG



**VB LHE**





# NUCLOTRON :

## Main Goals in 2002

1. Delivery of polarised deuteron beam available for users :  
generation (ion source !)  
injection,  
acceleration and extraction

December 2002  
Run # 24

*Status:*

- ❖ d- source =>  $\sim 3 \cdot 10^{13}$  nonpolarised deuterons per pulse
- ❖ conceptual design of injection scheme is developed

2. Beam diagnostics development

June - July  
2002

3. Machine study and parameter improvement: betatron tunes, acceptance, beam losses decrease, etc.

Run # 23

4. Particle energy enhancement  
(if required funding is available!)



## Nuclotron Beams


Beam	Intensity ( particles per cycle)		
	2001	2003 development I	2007 development II
p	$3 \cdot 10^{10}$	$1 \cdot 10^{11}$	$1 \cdot 10^{13}$
d	$2.3 \cdot 10^{10}$	$5 \cdot 10^{10}$	$1 \cdot 10^{13}$
$^4\text{He}$	$8 \cdot 10^8$	$5 \cdot 10^9$	$2 \cdot 10^{12}$
$^7\text{Li}$	$1 \cdot 10^9$	$2 \cdot 10^{10}$	$5 \cdot 10^{12}$
$^{10}\text{B}$	$2.3 \cdot 10^7$		
$^{12}\text{C}$	$1 \cdot 10^9$	$7 \cdot 10^9$	$2 \cdot 10^{12}$
$^{20}\text{Ne}$		$1 \cdot 10^8$	$5 \cdot 10^9$
$^{24}\text{Mg}$	$2.0 \cdot 10^7$	$3 \cdot 10^8$	$5 \cdot 10^{11}$
$^{40}\text{Ar}$		$3 \cdot 10^7$	$2 \cdot 10^9$
$^{56}\text{Fe}$		$1 \cdot 10^8$	$1 \cdot 10^9$
$^{84}\text{Kr}$	$1 \cdot 10^3$	$2 \cdot 10^7$	$5 \cdot 10^8$
$^{131}\text{Xe}$		$1 \cdot 10^7$	$2 \cdot 10^8$
$^{209}\text{Bi}$		$3 \cdot 10^6$	$1 \cdot 10^8$
$^{238}\text{U}$			$1 \cdot 10^8$
d↑		$3 \cdot 10^9$	$10^{10}$

Development I – upgrade of existing ion sources  
 Development II – booster + new ion sources



# IBR-2: Operations & refurbishment

*Frank Laboratory for  
Neutron Physics*





*Frank Laboratory for Neutron Physics*  
**IBR-2 OPERATION IN 2002**

**Five runs:**

**#1 265 h**

**#2 - 264 h**

**#3 - 263 h**

**#4 - 262 h**

**#5 - 274 h**


**in accordance with the schedule**

**Presently – summer routine repair of reactor (according the operation schedule).**



*Frank Laboratory for  
Neutron Physics*

## IBR-2M





## **IBR-2 REFURBISHMENT IN 2002**

### ***The main tasks***

1. Movable reflector MR-3 : completion and test assembling  
=> delay ~ 2 months, not critical
2. New fuel loading (PuO<sub>2</sub> pellets)  
Manufacturing technology completion => **OK**
3. Control, protection and emergency systems  
Technical project => *in progress*, **OK**
4. Electronics for the reactor control and protection system : has to be produced by The Institute for Atomic Energy (Swerk, Poland), **but is delayed by Polish partner.**  
***The status: Technical Proposal is received in May 2002, price – unacceptable, the negotiations continue.***
5. New reactor vessel design –(The Research and Design Institute for Power Engineering, Moscow) => **to be completed in 2002, OK**
6. The present reactor vessel dismantling  
The project is near completion
7. Refrigerator Facility (RF)  
The project => **in progress** (“Heliummash” plant, Moscow).  
***The RF is planned to be constructed in commissioned to the end of 2009.***




# Financing Plan of the IBR-2 Refurbishment

*plan / fact* (k\$)

Year	1995-99 fact	2000	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	Total
JINR	<b>550</b>	<b>192</b> <b>193</b>	<b>490</b> <b>(210<sup>*)</sup></b> <b>233</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>100</b>	<b>240</b>	<b>400</b>	<b>300</b>	<b>300</b>	<b>100</b>	<b>3630</b>
Ministry of Atomic Energy	<b>0</b>	<b>300</b> <b>342</b>	<b>300</b> <b>301</b>	<b>450</b>	<b>450</b>	<b>470</b>	<b>400</b>	<b>300</b>	<b>300</b>	<b>300</b>	<b>300</b>	<b>0</b>	<b>3570</b>
Total:	<b>550</b>	<b>492</b> <b>535</b>	<b>790</b> <b>534</b>	<b>700</b>	<b>700</b>	<b>720</b>	<b>500</b>	<b>540</b>	<b>700</b>	<b>600</b>	<b>600</b>	<b>100</b>	<b>7200</b>

*\*) To be spent in 2002-2010 for RF construction*






## *Flerov Laboratory of Nuclear Reactions*

# U400 & U400M

## U400

Experiments on the synthesis of the element 118 in reaction:



Experiment started on 22.02.2002,

Ion beam on the target  $4 \cdot 10^{12}$  ions/s,

Planned beam dose  $2 \cdot 10^{19}$  ions (~1400 h).



## *Flerov Laboratory of Nuclear Reactions*

### U400M

Experiments with cryogenic  $^2\text{H}$  &  $^3\text{H}$  targets on the search for resonances in  $^5\text{H}$  and  $^7\text{H}$  in reactions:



Experiment started on 25.03.2002 and finished on 30.04.2002,  
Average current of  $^6\text{He}$  beam on the target  $1.5 \cdot 10^5$  ions/s,  
Obtained beam dose ( $\sigma \cong 5 \mu\text{b/sr}$ )  $3.0 \cdot 10^{11}$  ions.




Experiment will run in June, 2002,  
Average current of  $^8\text{He}$  beam on the target  $1 \cdot 10^4$  ions/s,  
Planned beam dose ( $\sigma \cong 1 \mu\text{b/sr}$ )  $2.0 \cdot 10^{10}$  ions.




will be studied in December with facility DEMON arriving at this time.














**DRIBS transfer channel**



# First results at DRIBS

1.

Primary beam from U400M:

$^{11}\text{B}$  34 MeV/u 0.02 pμA.

Secondary beam from U400:

$^6\text{He}$  (0.8 s) 16 MeV/u  $2 \cdot 10^6$  p/s

2.

Primary beam from U400M:

$^7\text{Li}$  32 MeV/u 0.02 pμA.

Secondary beam from U400:

$^6\text{He}$  (0.8 s) 16 MeV/u  $1 \cdot 10^7$  p/s

It corresponds to  $5 \cdot 10^9$  p/s

when  $^7\text{Li}$  beam is 10 pμA.








(Project value =>  $9 \cdot 10^9$ )



# PHASOTRON OPERATION

*Dzhelepov Laboratory  
for Nuclear Problems*

PLAN 2002  
(hours)

<b>M e d i c i n e</b>		<b>7 2 0</b>
<b>D U B T O</b> (p i o n - n u c l e o n i n t e r a c t i o n )		<b>1 4 0</b>
<b>S A D</b> ("E n e r g y A m p l i f i e r")		<b>1 0 0</b>
<b>Y A S N A P P</b> (N u c l e a r S p e c t r o s c o p y)		<b>1 5 0</b>
<b>M a c h i n e d e v e l o p m e n t</b>		<b>1 0 0</b>
<b>μ - c a t a l y s i s</b>		<b>2 5 0</b>
<b>F A M I L O N</b> (s e a r c h f o r m u o n r a r e d e c a y c h a n n e l s)		<b>2 5 0</b>
<b>T o t a l o p e r a t i o n t i m e</b>		<b>1 7 1 0</b>



## Phasotron channels up grade

- ◆ Two new target stations:  
Pion beam, 200 – 400 MeV,  $25^{\circ}$  -  $30^{\circ}$   
Low energy pion beam,  $110^{\circ}$  -  $120^{\circ}$
- ◆ Vacuum channels
- ◆ Small proton beam spot on the target

### *Expected results:*

- Pion beam intensity enhancement:  
15 – 50 MeV => by 3 – 5 times ( $10^5$  =>  $10^7$  s<sup>-1</sup>)  
200 – 400 MeV => by 2 – 20 times ( $3 \cdot 10^7$  s<sup>-1</sup>)
- Improvement of the radiation condition at the target area
- Simultaneous work of several user groups






**Phasotron Target Area**



**DLNP**




**Phasotron beam  
transfer line**




**Frank Laboratory for  
Neutron Physics  
&  
Laboratory  
for Particle Physics**

# I R E N





# IREN Source Perspectives



## Main Parameters:

- Electron beam energy**      **200 MeV**
- Neutron flux**                 **$10^{15}$  n/s**
- Neutron pulse duration**    **400 ns**
- Repetition rate**              **150Hz**

2002	2003	2004	2005	2006-2009	
Creation and start, first stage					<b>1572 K\$</b>
			Full completion		<b>350 K\$</b>
	Modernization of spectrometers				<b>950 K\$</b>
				Data taking	<b>760 K\$</b>



**LPP** Test of klystron in working regime (March 2002)





## Time-table and plan of financing of the IREN project for years 2001-2003

Activity	Years quarters	2001				2002				2003			
		1	2	3	4	1	2	3	4	1	2	3	4
Technical project of IREN source (including official approval)		█	█	█	█	█	█	█	█	█	█	█	█
Full decommissioning of IBR-30 and dismantling of the reactor		█	█	█	█	█	█	█	█	█	█	█	█
Dismantling of the linac LUE-40		█	█	█	█	█	█	█	█	█	█	█	█
Design and manufacturing of the multiplying target		█	█	█	█	█	█	█	█	█	█	█	█
Mounting of multiplying target		█	█	█	█	█	█	█	█	█	█	█	█
Fuel loading and test of criticality		█	█	█	█	█	█	█	█	█	█	█	█
Working out, manufacturing and test of LUE-200 systems		█	█	█	█	█	█	█	█	█	█	█	█
Mounting of the LUE-200 first stage		█	█	█	█	█	█	█	█	█	█	█	█
Commissioning of the LUE-200 first stage		█	█	█	█	█	█	█	█	█	█	█	█
<b>Start-up of the first stage of IREN</b>		█	█	█	█	█	█	█	█	█	█	█	█
<b>Requested financing, k\$</b>		<b>360 (260)</b>				<b>572</b>				<b>770</b>			

Approved total cost  
of the project  
3740 k\$

Invested in  
1994 - 2001  
- 1830 k\$

Planned investments  
in 2004 - 430 k\$




## **Main Goals in 2002**

- **Completion of the Technical project of IREN source**
- **Full decommissioning of IBR-30**
- **Start of LUE-200 mounting => October 2002**
- **Technical design and start of the target manufacturing**



**Laboratory for Particle Physics  
&  
Dzhelepov Laboratory  
for Nuclear Problems**


**DELSY  
Phase I**





&

**INJECTOR**



$U_0 = -350 \text{ kV}$


**Focusing coils**

**Modulator  
(grid pulser)**  
0.5 ns 22.3125 MHz,  
150 V, 24  $\mu$ s, 50 Hz

	<b>Bunch compressor</b>	<b>LCLS</b>
<b>Bunch duration, ps</b>	500 $\Rightarrow$ 10	0.23
<b>Bunch length, cm</b>	12.1 $\Rightarrow$ 0.3	0.07
<b>Electron energy, MeV</b>	0.35 $\Rightarrow$ 5.0	15 GeV
<b>Peak current, A</b>	2.5 $\Rightarrow$ 250	3.4 kA
<b>Bunch charge, nC</b>	1.2 $\Rightarrow$ 1.2	0.8




Q= 1.2 nC






# Test of the AmPS Dipoles Modified for the DELSY Ring



April 2002





Y (cm)


b330-004

**Dipole upgrade:  $B \Rightarrow 12 \text{ kG}$**



**DLNP**

**B(Gs)**




**I (A)**

**bi-004**

**Dipole upgrade:  $B \Rightarrow 12$  kG**




**LPP & DLNP** *Building 119*



*The buildings of the DELSY facility*




## *LPP & DLNP*





# DELSY Facility Buildings







**The DELSY ring layout is completed**

**Irina Titkova & Vladimir Bykovsky, May 2002**



## Cost Estimate and Tentative Schedule of the DELSY Project Realization

### Phase I & Phase II

Work	Cost (k\$)	Funding distribution over years				
		2002	2003	2004	2005	
<b>Phase I "Linac-800 &amp; FELs"</b>						
1	Preparation of the Building #118	140	80	60	-	-
2	Roof reparation of the Bldng #118	70	-	70	-	-
3	Linac-800 assembling and commissioning	250	50	200	-	-
4	IR FEL	530	10	500	20	-
5	VUV FEL	800	-	100	700	-
	<u>Sum I: 1790</u> (Linac – 460, FELs – 1330)		140	930	720	-
<b>Phase II – Storage ring</b>						
1	Technical project (GSPI)	70	8	62	-	-
2	Ring tunnel construction	2430	-	-	1200	1230
3	Ring assembling	450	-	-	120	330
4	Assembling of power supplies and control systems	300	-	-	165	135
5	Wiggler, undulator	600	-	-	200	400
	<u>Sum II:</u>	<u>3850</u>	8	62	1685	2095
	<u>Total Sum:</u>	<u>5640</u>	148	992	2405	2095

Construction of the ring aside from the Buildings ##118 and 119 requires additional funding of 970 k\$



# RECOMMENDATIONS ON THE DELSY PROJECT

taken at the meeting of the JINR Directorate  
on 19 March 2002

JINR participants: V. Kadyshevsky, A. Sissakian, Ts. Vylov, I. Meshkov, V. Katrasev, V. Itkis, V. Aksenov, N. Russakovich, V. Brudanin, E. Syresin, E. Perelshtein, I. Ivanov, G. Arzumanyan, N. Balalykin, I. Titkova.

Invited experts: G. Kulipanov, A. Lebedev, E. Levichev, V. Mikhailin.


Agenda items: Report on the DELSY project by JINR Chief Engineer I. Meshkov; presentations by invited experts G. Kulipanov, A. Lebedev, E. Levichev, V. Mikhailin, by JINR leading specialists E. Perelshtein, V. Aksenov, I. Ivanov et al., and by members of the JINR Directorate.

## RECOMMENDATIONS

- The DELSY project opens a new important perspective direction of JINR's further development;
- The project is technically feasible and provides a basis for preparing a Technical Proposal taking into account the remarks given by the experts;
- Of special importance, in particular for educational purposes, is Phase 2 of the DELSY project - the storage ring;
- It is recommended to establish a Scientific Coordination Committee (or a Scientific and Technical Committee) on the DELSY project and to ask all the invited experts to participate in it;
- The JINR Directorate should continue the efforts towards finding the necessary resources for the project realization.



V. Kadyshevsky  
Chairman of the meeting




I. Titkova  
Secretary



# Low Energy Positron Toroidal Accumulator Particle

*Dzhelepov Laboratory  
for Nuclear Problems*







# Physics at LEPTA

- **Electron cooling of positrons**
- **Physics of Positronium**
  - ◆  **$e^+e^-$  recombination**
  - ◆ **O-Ps and p-Ps life time**
  - ◆ **Rare and forbidden decay channels study**
  - ◆ **Positronium spectroscopy**
- **$e^+ / e^-$  charge difference  $\Rightarrow$  the first and foremost experiment**
- **Antihydrogen generation in-flight  $\Rightarrow$  CPT theorem test (future development)**
- **High intense beam acceleration and circulation  $\Rightarrow$  to electron cooling with circulating electron beam in GeV particle energy range**




**Dzhelepov Laboratory  
for Nuclear Problems**

**LEPTA**





# Positron injector






***Dzheleпов Laboratory  
for Nuclear Problems***

**July 2000**



**December 2001**





***Dzhelepov Laboratory  
for Nuclear Problems***

**December 2001**





# LEPTA Ring


December 2001





# LHC Damper (system parameters)


## System structure



## Dynamics parameters

Injection momentum	450 GeV/c
Errors & ripple ( $\beta = 183$ m)	4 mm
Resistive wall growth time	14 ms
Decoherence time	68 ms
tolerable emittance growth	2.5 %
overall damping time	4.7 ms

## Damper layout





## Damper parameters

Amplitude	$\pm 7.5$ kV
Average power per one tetrode	16 kW
Bandwidth (full signal)	$10^{-3} \div 1$ MHz
(6dB/oct)	$1 \div 20$ MHz
Rise time, 10-90%,	350 ns
1-99%,	720 ns



# **LHC Damper (*status 2002*)**



## **Last investigations:**

impedance and HOM problems in the kicker

## **Solutions:**

- new design of the electrodes' support (full ceramic)
- additional capacitive couplers for energy evacuation

## **Manufacturing:**

- Last version of the drawings of kickers approved by CERN.
- Engineering specification of amplifier performed for approval.
- 
- Manufacturing of the ceramic parts started by “Thorium”.



*Laboratory for Particle Physics*

**FEL based on the induction linac LUI-3000  
Project CLIC, Collaboration CERN = JINR =- Institute of  
Applied Physics ,Nizhny Novgorod**




**FEL at the induction linac LUI-3000**



**RF detector with the set of  
waveguide cut-off filters**



## *Laboratory for Particle Physics*




The electron beam bunching registered in the visible light in the experiments with the FEL oscillator. The generation of the microwave radiation at the mode of HH type at the frequency of 30.7 GHz (9.77 mm); the FEL oscillator scheme.

The FEL radiation application: Study of “The thermoshock effect” in cavities (CLIC project)



## Development of proton beam instability in COSY during electron cooling, signals from PU electrodes




2 May 2002

Time, sec/div



# Electron cooler for TerraWatt Accumulator

*Dzhelepov Laboratory  
for Nuclear Problems*






# Collaboration in the RI Beam Factory Project

*Dzhelepov Laboratory  
for Nuclear Problems*

(RIKEN, Japan)



To be  
reconsidered  
(May 2002)

## Existing Facility:

RILAC: Frequency – variable Heavy-Ion Linac.

CSM: Change State Multiplier.

RRC: K540 MeV Ring Cyclotron.

AVF: K70 MeV AVF Cyclotron.

RIPS: Projectile Fragment Separator

## RIBF Phase I:

SRC: K2500 MeV Superconducting Ring  
Cyclotron

IRC: K980 MeV Ring Cyclotron

IRC: K%@) MeV Fixed-frequency Ring Cyclotron

Big RIPS: Projectile Fragment Separator

## RIBF Phase II:

ACR: Accumulator Cooler Ring

e-RI Collider: Electron RI Beam Collider



# Theme 1018: Project: Research on Ion Sources

## Laboratory for Particle Physics

1. Experimental studies of ECR sources - (Frankfurt University, RIKEN)


Laser injection into ECR sources – Flerov LNR (JINR), Frankfurt University, LNFN (Catania); RIKEN (Japan)

Goals: solid material loading  
intensity increase


3. Particle-in-cell simulations – FLNR(JINR), RIKEN (Japan), Frankfurt and Dresden Universities:

- 2D, ion beam line optimization
- 3D, ECR plasma simulation (ISTC Project)

Numerical simulation of ECR source operation with plasma “emission” (18,21,...,30 – the ion charge)



Beam phase portrait in transfer channel






# EBIS in reflection operation mode

*Veksler-Baldin Laboratory of High Energies*

a) The scheme of the electron beam generation in the reflection mode of EBIS operation: 1 - cathode, 2 - cathode electrode, 3 - anode, 4 - repeller (reflection electrode), 5 – typical electron trajectories;


b) the potential distribution along the longitudinal axis;

c) the magnetic field distribution along the longitudinal axis.





# Experiment on regeneration of electron bunches at the TTF accelerator using powerful VUV radiation from SASE FEL



- ✓ Primary electron bunches (charge 3nC) are produced by laser-driven rf gun
- ✓ During single pass of the undulator primary bunch produces powerful VUV radiation ( 95 nm)
- ✓ Radiation is reflected by plane SiC mirror and is directed back to the photocathode of rf gun
- ✓ Electron bunch produced by SASE radiation (charge up to 0.5 nC) is accelerated and detected by charge monitor 2COL1 installed at the entrance of the undulator
- ✓ Separation of regenerated and “parent” bunch is 650 ns (round-trip time between photocathode and mirror)



# Conclusion

1. JINR research programs in accelerator physics & engineering *is very rich !*
2. The projects under realization at JINR have a modern level of quality and promise a good perspectives for the Institute.
3. High qualification of JINR accelerator specialists makes it possible for the JINR research groups to be involved in international collaborations and projects.
4. However, there exists an evident disadvantage: manpower and resources aimed for realization of the programs are spread between the Laboratories and many tasks !
5. Having in view the nearest future (7 years plan) one has to concentrate all the efforts on the main goals of the JINR basic facilities development and the projects:  

Nuclotron	IBR-2 refurbishment	DRIBS
IREN	LEPTA	DELSY
Phasotron (external injection)		